CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 03/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 29-03-23

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 03/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	149.20 X 150.15 X 151.20	22402	8.214	415.1	18.5	18.4
2	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	149.94 X 149.85 X 149.89	22469	8.551	418.6	18.6	
3	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	151.09 X 150.93 X 150.76	22805	8.250	413.8	18.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested

All information furnished by Agency/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

AB-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 24/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 29-03-23

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 24/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	150.62 X 151.89 X 151.40	22878	8.346	528.7	23.1	23.0
2	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	150.54 X 150.50 X 150.39	22656	8.829	517.3	22.8	
3	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	151.18 X 151.43 X 149.50	22892	8.850	527.9	23.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore-97

Page 1/1

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 03/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No.2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 29-03-23

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 03/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	151.02 X 151.09 X 149.57	22817	8.295	427.2	18.7	18.5
2	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	151.45 X 149.27 X 149.91	22607	8.994	424.1	18.8	
3	Drain Side Wall Concrete	M20	27/03/2023	03/04/2023	151.02 X 150.41 X 151.80	22715	8.160	410.9	18.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AR-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2023-06-26-27** **Date: 24/04/2023**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No 14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	29-03-23
Customer ID	:	Drain Side Wall Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 24/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	149.07 X 149.75 X 151.66	22323	8.278	513.7	23.0	22.9
2	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	151.51 X 151.98 X 149.30	23027	8.278	512.0	22.2	
3	Drain Side Wall Concrete	M20	27/03/2023	24/04/2023	149.43 X 151.91 X 150.85	22699	8.513	531.7	23.4	

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested

All information furnished by Agency/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Format No. CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 05/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 31-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 05/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	151.99 X 149.74 X 150.62	22759	8.669	428.0	18.8	18.4
2	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	149.84 X 151.49 X 150.95	22699	8.394	417.1	18.4	
3	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	150.99 X 149.85 X 151.54	22626	8.749	410.2	18.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R.RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 26/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No.2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 31-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	150.32 X 149.45 X 151.83	22465	8.741	531.9	23.7	23.1
2	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	150.20 X 149.13 X 149.03	22399	8.645	504.4	22.5	
3	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	151.13 X 150.87 X 150.99	22801	8.600	524.5	23.0	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 05/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 31-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 05/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	151.18 X 149.13 X 151.50	22545	8.766	419.2	18.6	18.6
2	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	150.07 X 151.16 X 149.16	22684	8.863	422.9	18.6	
3	Drain Bottom Raft Concrete	M20	29/03/2023	05/04/2023	150.26 X 149.92 X 149.24	22527	8.952	419.0	18.6	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

**** End of Report ****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 26/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No.2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 31-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	149.16 X 150.59 X 150.51	22463	8.777	523.6	23.3	23.0
2	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	150.46 X 149.57 X 151.59	22504	8.102	507.0	22.5	
3	Drain Bottom Raft Concrete	M20	29/03/2023	26/04/2023	151.03 X 151.59 X 151.81	22895	8.899	527.9	23.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1
****End of Report****

Format No. CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/04/2023

Lab ID	:	**CP-2023-06-26-27**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-04-23
Customer ID	:	Drain Side Wall Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5
Date of test	:	08/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	151.94 X 151.08 X 149.26	22955	8.876	414.7	18.1	18.3
2	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	151.14 X 150.90 X 149.75	22807	8.595	414.0	18.2	
3	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	149.48 X 151.73 X 149.65	22681	8.721	424.0	18.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2023-06-26-27** **Date: 29/04/2023**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-04-23
Customer ID	:	Drain Side Wall Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5
Date of test	:	29/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	150.70 X 149.95 X 150.47	22598	8.935	525.2	23.2	23.0
2	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	151.15 X 149.83 X 150.38	22647	8.976	509.7	22.5	
3	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	151.78 X 150.74 X 151.49	22879	8.263	532.2	23.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/04/2023

Lab ID	:	**CP-2023-06-26-27**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-04-23
Customer ID	:	Drain Side Wall Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5
Date of test	:	08/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	149.27 X 150.46 X 149.31	22458	8.204	413.1	18.4	18.4
2	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	150.81 X 149.93 X 150.44	22611	8.538	418.5	18.5	
3	Drain Side Wall Concrete	M20	01/04/2023	08/04/2023	150.12 X 151.91 X 150.03	22806	8.886	418.2	18.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 29/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-23

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	151.13 X 151.15 X 151.69	22844	8.535	530.3	23.2	23.4
2	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	150.77 X 149.62 X 151.95	22558	8.776	517.1	22.9	
3	Drain Side Wall Concrete	M20	01/04/2023	29/04/2023	150.92 X 151.13 X 150.95	22809	8.295	546.6	24.0	

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Page 1/1
****End of Report****

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R.RUDRAPRASAD
Authorized Signatory
Technical Manager

QC ABSTRACT

NAME OF WORK: Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	RCC(M20)	Compressive Strength(7days and 28days)	8 set /200-250 cum	217.93	16	16

ATR - 14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2023-06-26-27** **Date: 16-03-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S S Road Developers, Prop A S Mani, No.2/2, 1st Cross, B S A Road, Frezer Town, Bangalore-560005
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 269:2015 Ordinary Portland cement Specification , IS 4031 (Part 4,5):1988 IS 4031 Part 1 (RA 2021) DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, (RA 2018) Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, (RA 2019) Determination of Soundness, Clause 5, Clause 6 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, (RA 2019) Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11, (RA 2019)DETERMINATION OF DENSITY , Clause 6
Date of test	:	14-03-23
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

SLNo.	Physical properties	Results	Requirement as per IS 269:2015
1	Fineness by dry sieving (%)	2.15	-
2	Finess by Air permeablity method (m^2/kg,Min)	282.2	225m^2/kg, Min
3	Density (gm/cc)	3.15	-
4	Standard Consistency (%)	29.0%	Not specified
5	Initial Setting time	185 minutes	Not less than 30 minutes
6	Final Setting time	270 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested.

All information furnished by Agency/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

AB-14 Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2023-06-26-27** **Date: 11-04-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 269:2015 Ordinary Portland cement Specification , IS 4031 (Part 4,5):1988 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, (RA 2019) Determination of Compressive Strength, Clause 6
Date of test	:	14-03-23
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 269:2015
1	3 Days	29.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	54.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

12-04-23

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig. Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2023-06-26-27** **Date: 11-04-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 269:2015 Ordinary Portland cement Specification , IS 4031 (Part 4,5):1988 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, (RA 2019) Determination of Compressive Strength, Clause 6
Date of test	:	14-03-23
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 269:2015
1	3 Days	29.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	54.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

13-04-23

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2023-06-26-27** **Date: 16-03-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	13-03-23

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	374	374	2.5	97.5	90-100
3	20 mm	6738	7112	47.4	52.6	30-70
4	10 mm	5274	12386	82.6	17.4	10-35
5	4.75 mm	2081	14467	96.4	3.6	0-5
6	Pan	533	15000	100.0	0	---

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2023-06-26-27** **Date: 16-03-23**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.7	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.5	
3	Specific Gravity	2.65	–
4	Bulk Density(Loose) (Kg/l)	1.49	–
5	Bulk Density(Compacted) (Kg/l)	1.51	–
6	Water Absorption(%)	0.25	–

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

AR-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Format No: CP/TE/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2023-06-26-27** **Date: 15-03-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	13-03-23

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	159	159	3.2	96.8	90-100
3	10 mm	2541	2700	54.0	46.0	25-55
4	4.75 mm	2117	4817	96.3	3.7	0-10
5	Pan	183	5000	100	0	–

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2023-06-26-27** **Date: 15-03-23**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	11.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	14.8	
3	Specific Gravity	2.62	_
4	Bulk Density(Loose) (Kg/l)	1.50	_
5	Bulk Density(Compacted) (Kg/l)	1.55	_
6	Water Absorption(%)	0.28	_
7	Aggregate crushing Value(%)	26.6	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	24.3	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

End of Report

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2023-06-26-27** **Date: 15-03-23**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 13-03-23

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 13-03-23

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	35	35	3.5	96.5	90-100	90-100	90-100	95-100
3	2.36 mm	172	207	20.7	79.3	60-95	75-100	85-100	95-100
4	1.18 mm	116	323	32.3	67.7	30-70	55-90	75-100	90-100
5	600 micron	201	524	52.4	47.6	15-34	35-59	60-79	80-100
6	300 micron	217	741	74.1	25.9	5-20	8-30	12-40	15-50
7	150 micron	183	924	92.4	7.6	0-10	0-10	0-10	0-15
8	Pan	76	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2023-06-26-27** **Date: 15-03-23**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.94	–
2	Specific Gravity	2.55	–
3	Material finer than 75 micron(%)	6.6	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

AR-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID	:	**CP-2023-06-26-27** **Date: 14-03-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-23
Sample Type	:	Sunvik
Reference to BIS codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2019.
Date of test	:	13-03-23

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	528	672	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Page 1/1
End of Report*

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID	:	**CP-2023-06-26-27** **Date: 29-03-23**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)
Agency	:	M/s S.S Road Developers, Prop.A.S Mani, No.2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.
Customer's Reference	:	BBMP/EE/BTP/WO/156/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	25-03-23
Sample Type /Size	:	Precast Cover Slab (100mm Thick)
Reference to BIS codes	:	IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete
Date of test	:	25/03/2023
Grade of Slab	:	M15

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	77.05	100.42	1.116	4662	81.5	17.5	16.3	20.3
2	Cover Slab-2	77.64	100.24	1.122	4733	82.3	17.4	16.2	20.2
3	Cover Slab-3	77.81	100.57	1.118	4754	83.7	17.6	16.4	20.5

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 31/03/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop A.S Mani, No.2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 31/03/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	151.86 X 149.04 X 149.71	22632	8.547	413.4	18.3	18.6
2	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	149.17 X 150.25 X 149.30	22413	8.645	419.0	18.7	
3	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	151.33 X 151.61 X 150.12	22943	8.302	430.5	18.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part
Samples will be disposed after 30 days from the date of issue of test certificate

AR-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No. CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2023-06-26-27 **Date: 21/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	149.60 X 149.83 X 150.92	22414	8.859	531.3	23.7	23.1
2	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	149.47 X 149.55 X 151.81	22354	8.570	499.4	22.3	
3	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	149.17 X 150.52 X 151.92	22452	8.335	523.0	23.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No. CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 31/03/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 31/03/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	149.37 X 151.60 X 151.91	22645	8.529	419.4	18.5	18.7
2	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	150.82 X 151.76 X 151.65	22888	8.544	432.9	18.9	
3	Drain Bottom Raft Concrete	M20	24/03/2023	31/03/2023	149.86 X 150.05 X 149.24	22486	8.401	420.3	18.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part
Samples will be disposed after 30 days from the date of issue of test certificate

AB-14

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2023-06-26-27** **Date: 21/04/2023**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at HMT Layout 6th, 7th Block and Surrounding area in Ward No.14 (Vidyaranyapura)

Agency : M/s S.S Road Developers, Prop.A.S Mani, No:2/2, 1st Cross, B.S.A Road, Frezer Town, Bangalore-560005.

Customer's Reference : BBMP/EE/BTP/WO/156/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-03-23

Customer ID : Drain Bottom Raft Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 21/04/2023

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	150.90 X 150.41 X 151.32	22697	8.736	536.0	23.6	23.1
2	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	150.35 X 150.60 X 150.79	22642	8.756	498.5	22.0	
3	Drain Bottom Raft Concrete	M20	24/03/2023	21/04/2023	149.13 X 149.16 X 151.15	22244	8.419	526.0	23.6	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Agency/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com